# Citizensø Oversight Committee of the Cajon Valley Union School District

Wednesday, March 23, 2011 10:00 a.m.

Cajon Valley Union School District Staff Development Room 750 East Main St. El Cajon, CA 92020

### **MEETING AGENDA**

- 1. Call to Order
- 2. Welcome and Roll Call
  - a. Introduction of New Members
- 3. Public Comments

4. Approval of Minutes ACTION

5. Election of New Officers ACTION

6. Project Status Report INFORMATION/DISCUSSION

7. Budget Update INFORMATION/DISCUSSION

8. 2<sup>nd</sup> Bond Issuance/Qualified School INFORMATION/DISCUSSION

**Construction Bonds** 

9. Questions/Answers INFORMATION/DISCUSSION

10. Adjournment DISCUSSION

#### Next meeting:

Wednesday, June 22, 2011 Cajon Valley Union School District Staff Development Room 10:00 AM

Requests for disability-related modification or accommodation, including auxiliary aids or services, may be made by a person with a disability who requires a modification or accommodation in order to participate in the meeting. ConAttt the Long-Range Planning Secretary at (619) 588-3210 or <a href="mailto:tiradob@cajonvalley.net">tiradob@cajonvalley.net</a> at least two business days in advance of the meeting.

# Cajon Valley Union School District Proposition D – Project Status As of 3/23/11

## Current Projects

PROJECT	DESCRIPTION			
Heating Ventilation & Air Conditioning (Phase 2)	Plans and specifications have been developed for additional HVAC projects at Emerald, Flying Hills, Fuerte, Johnson, Magnolia, and Rancho San Diego. These projects have been submitted to the Division of the State Architect (DSA) for review. The District hopes to have DSA approval in time to bid the projects for installation over the summer.			
Lexington Elementary School	Pre-planning work is beginning for the rebuilding of Lexington Elementary.			
Modernization – Rancho San Diego	Staff worked with the school principal to develop modernization priorities and preliminary cost estimates. The information was reviewed with the architects, Sprotte + Watson Architecture & Planning and the construction firm,			